



CHINA COMMUNICATIONS CONSTRUCTION COMPANY (M) SDN. BHD

CERTIFICATE OF PAYMENT

Project	: CORE RESIDENCES @ TRX (Main Building Works and External Works)	Cert. No.	: 8
Nature of Work	: Supply and Installation of Timber Flooring Works To Tower 1 & 22 Service Residence	Period Ending	: 30-Jan-23
Sub - Contractor	: Floorinc Marketing Sdn. Bhd. No. 1 Jalan Utama 2/18, Taman Perindustrian Puchong Utama, Seksyen 2, 47100 Puchong Selangor	Cert Date	: 22-Feb-23
		Payment Mode	: 60 days
		Commencement Date	: 12-Mar-20
		Completion Date	: 31-Mar-23

Original Contract Amount	RM	3,102,124.62
Variation Order	RM	-
Remeasurement	RM	-
Daywork	RM	-
Revised Contract Sum	RM	3,102,124.62
Retention Sum	RM	155,106.23

(1) Value of Workdone			RM	583,467.91
(2) ADD :				
a) Material on site		RM	255,809.27	
b) Remeasurement		RM		
c) Daywork		RM		
			RM	255,809.27
(3) Gross Amount Work Done			RM	839,277.18
(5) LESS :				
a) Retention Sum		RM	62,945.79	
b) Previous Payment Certified		RM	638,882.04	
c) Previous Debit Note / Credit Note		RM		
d) Previous Deduction Material Purchase On Behalf		RM		
e) Previous Backcharge		RM	8,600.00	
			RM	710,427.83
(6) Total Amount (Without GST)			RM	128,849.35
(7) ADD: SST			RM	-
(8) Total Amount (With GST)			RM	128,849.35
(9) LESS :				
a) Debit Note / Credit Note (Current)		RM	-	
b) Recoupment advance payment		RM	-	
c) Backcharge Current)		RM	300.00	
			RM	300.00
(10) Total Amount Due			RM	128,549.35

Prepared by:	Checked by:	Verified by:	IPC NO.	AMOUNT CERTIFIED (RM)	ADD: SST	LESS : TAX INVOICE / BACKCHARGE	AMOUNT PAID (RM)
 Xu Jun Gang Quantity Surveyor	 Valerie Chin Commercial Manager	 Ha Jin Bao Construction Manager	1	44,043.75	-	8,000.00	36,043.75
			2	13,516.71	-	-	13,516.71
			3	13,268.31	-	-	13,268.31
			4	16,353.52	-	-	16,353.52
			5	117,503.51	-	600.00	116,903.51
			6	175,504.91	-	-	175,504.91
			7	267,291.33	-	-	267,291.33
			8	128,849.35	-	300.00	
			9	-	-	-	-
			10	-	-	-	-
			11	-	-	-	-
			12	-	-	-	-
			TOTAL	776,331.39	-	8,900.00	638,882.04

Approved by:

Received by:


Xue Dong Yong
Project Manager

Subcontractor

CADANGAN PERINTAH PEMBANGUNAN PERDAGANGAN YANG MENGANDUNGI:-

i.1 BLOK PANGSAPURI SERVIS 45 TINGKAT (297 UNIT)

ii.1 BLOK PANGSAPURI SERVIS 40 TINGKAT (293 UNIT)

iii. 1 BLOK PANGSAPURI SERVIS 36 TINGKAT (120 UNIT)

DENGAN 8 TINGKAT PODIUM BESERTA 2 TINGKAT BESMEN DI ATAS LOT 20045 (LOT ASAL PT176), SEKSYEN 67, BANDARAYA KUALA LUMPUR DI JALAN TUN RAZAK. JALAN DAVIS, WILAYAH PERSEKUTUAN KUALA LUMPUR
UNTUK: TETUAN CORE PRECIOUS DEVELOPMENT SON. BHD.

- SUPPLY AND INSTALLATION OF TIMBER FLOORING WORKS TO TOWER 1 & 2 SERVICE RESIDENCE

INTERIM VALUATION NO.8

SUMMARY

Contractor	: FLOORINC MARKETING SDN. BHD.
Date of Commencement	: 12TH MARCH 2020
Date of Completion	: 11TH SEPTEMBER 2022
Extended Date of Completion	: 31ST MARCH 2023
Contract Sum	: RM 3,102,124.62
5% Limit of Retention	: RM 155,106.23
Liquidated Damages	: RM 300,000.00 / Day
Date of Valuation	: 03RD FEBRUARY 2023
Period of Workdone	: 04TH JANUARY 2023 - 3RD FEBRUARY 2023

1)	Estimated Value Of Work Completed	:	RM	583,467.91
2)	<u>Add</u> : 75% Value Of Material On Site	:	RM	255,809.27
	Sub Total 1			839,277.18
3)	<u>Add/Omit</u> : Variation Order	:	RM	-
				839,277.18
4)	<u>Less</u> : Retention Sum: 7.5% of Gross Workdone (max 5% of Contract Sum)	:	RM	(62,945.79)
				776,331.39
5)	<u>Less</u> : Previous Amount Certified (Cert No.1 - 7)	:	RM	(647,482.04)
	NETT AMOUNT FOR NSC INTERIM VALUATION NO.8 (MAIN INTERIM VALUATION NO.33)	:	RM	128,849.35

Ringgit Malaysia:

One Hundred Twenty Eight Thousand Eight Hundred Forty Nine and Cents Thirty Five Only

CADANGAN PERINTAH PEMBANGUNAN PERDAGANGAN YANG MENGANDUNGI: 1 BLOK PANGSAPURI SERVIS 45 TINGKAT (287) UNIT, 1 BLOK PANGSAPURI SERVIS 40 TINGKAT (293 UNIT), 1 BLOK PANGSAPURI SERVIS 36 TINGKAT (120 UNIT), LALUAN JEJANTAS PEJALAN KAKI DARI LOT PT 183 KE ARAS 3 PODIUM LOT PT 176, 'RAMP' LALUAN KENDERAAN DARI BASEMEN 3 LOT PT 184 KE BASEMEN 2, 8 TINGKAT PODIUM BESERTA 2 TINGKAT BASEMEN TEMPAT LETAK KERETA DAN MEKANIKAL DI ATAS LOT PT 176, SEKSYEN 67, BANDAR KUALA LUMPUR DI JALAN TUN RAZAK/JALAN DAVIS, WILAYAH PERSEKUTUAN KUALA LUMPUR UNTUK TETUAN CORE PRECIOUS DEVELOPMENT SDN. BHD. (FORMERLY KNOWN AS WCT PRECIOUS DEVELOPMENT SDN. BHD)

- SUPPLY AND INSTALLATION OF TIMBER FLOORING WORKS TO TOWER 1 & 2 SERVICE RESIDENCE

INTERIM VALUATION NO.8

SUMMARY

Bill No.	Description	Contract Amount (RM)	Contractor's Claim (RM)	PKT'S Recommendation (RM)
A	Preliminaries	-	-	-
B	Tower 1 Service Residence	1,728,451.92	305,375.18	295,939.74
	Floor Finishes	1,728,451.92	305,375.18	295,939.74
C	Tower 2 Service Residence	1,373,672.70	275,589.39	287,528.17
	Floor Finishes	1,373,672.70	275,589.39	287,528.17
D	Show Units	-	-	-
	Dismantle and Installation of Timber Flooring	incl.	-	-
	Sub-Total for Sub-Contract Work Done :	3,102,124.62	580,964.57	583,467.91
	Add / Omit :			
(i)	Material On Site	- N/A -	166,395.11	255,809.27
(ii)	Remeasurement / Variations:			
	a) Variations	- N/A -		
	b) Remeasurement	- N/A -		
	Sub-Total for Remeasurement / VO :	-	166,395.11	255,809.27
	TOTAL CARRIED TO MAIN SUMMARY : RM	3,102,124.62	747,359.68	839,277.18

Item	Description	CONTRACT				FLOORING				PKT'S RECOMMENDATION			
		Unit	Qty	Rate	Amount	Previous Workdone	Current Workdone	To-Date Workdone	Amount (RM)	Previous Workdone	Current Workdone	To-Date Workdone	Amount (RM)
	BILL NO.2 - TOWER 1 SERVICED RESIDENCE												
	BILL NO.2.1 - FLOOR FINISHES												
	INTERNAL FLOOR FINISHES												
	Supply and lay the following "American White Oak" single strip engineered timber flooring overall size 138mm wide x 600mm - 1800mm long (varies) x 14mm thick and pre-finished with min. 3mm thick American White Oak Lamella top layer with 7 layers of UV lacquer coating to:-												
1	To floor [Master Bedroom]	M2	4,835	180.84	874,361.40	1461.56	158.62	1620.18	292,993.35	344.00	640.00	984.00	177,946.56
2	To floor [Bedroom 1]	M2	2,165	180.84	391,518.60		0.00		0.00	212.00	96.00	308.00	55,698.72
3	To floor [Bedroom 2]	M2	466	180.84	84,271.44		0.00		0.00	44.00	66.00	110.00	19,892.40
4	To floor [Study Room]	M2	712	180.84	128,758.08		0.00		0.00	68.00	102.00	170.00	30,742.80
	<u>Nyatoh' solid timber as:-</u>												
5	100mm high skirting [Master Bedroom]	M	4,161	13.12	54,592.32	249.26	401.73	650.99	8,540.99	81.00	104.00	185.00	2,427.20
6	100mm high skirting [Bedroom 1]	M	2,169	13.12	28,457.28		0.00		0.00	45.00	71.00	116.00	1,521.92
7	100mm high skirting [Bedroom 2]	M	486	13.12	6,376.32		0.00		0.00	45.00	-21.00	24.00	314.88
8	100mm high skirting [Study Room]	M	951	13.12	12,477.12		0.00		0.00	3.00	43.00	46.00	603.52
9	100mm high skirting [Living, Dining, Kitchen]	M	5,353	13.12	70,231.36		0.00		0.00	75.00	167.00	242.00	3,175.04
	Prepare, Knot, sand, stop the timber surfaces and apply with approved fast drying, low odour urethane alkyd wood finish. Varnishing coat in total three coats with selected "WALNUT" colour:-												
10	100mm high skirting [Master Bedroom]	M	4,161	5.90	24,549.90	249.26	401.73	650.99	3,840.84	81.00	104.00	185.00	1,091.50
11	100mm high skirting [Bedroom 1]	M	2,169	5.90	12,797.10		0.00		0.00	45.00	71.00	116.00	684.40
12	100mm high skirting [Bedroom 2]	M	486	5.90	2,867.40		0.00		0.00	45.00	-21.00	24.00	141.60
12	100mm high skirting [Study Room]	M	951	5.90	5,610.90		0.00		0.00	3.00	43.00	46.00	271.40
13	100mm high skirting [Living, Dining, Kitchen]	M	5,353	5.90	31,582.70		0.00		0.00	75.00	167.00	242.00	1,427.80
SUB-TOTAL CARRIED FORWARD (RM)					1,728,451.92				305,375.18				295,939.74

Item		Description	CONTRACT				FLOORING				PKT'S RECOMMENDATION			
			Unit	Qty	Rate	Amount	Previous Workdone	Current Workdone	To-Date Workdone	Amount (RM)	Previous Workdone	Current Workdone	To-Date Workdone	Amount (RM)
BILL NO.3 - TOWER 2 SERVICED RESIDENCE														
BILL NO.3.1 - FLOOR FINISHES														
INTERNAL FLOOR FINISHES														
Supply and lay the following "American White Oak" single strip, engineered timber flooring overall size 138mm wide x 600mm - 1800mm long (varies) x 14mm thick and pre-finished with min. 3mm thick American White Oak Lamella top layer with 7 layers of UV lacquer coating to:-														
1		To floor [Master Bedroom]	M2	4,441	180.84	803,110.44	1297.40	141.53	1438.93	260,216.10	408.00	667.00	1075.00	194,403.00
2		To floor [Bedroom 1]	M2	1,661	180.84	300,375.24		0.00		0.00	153.00	209.00	362.00	65,464.08
3		To floor [Study Room]	M2	243	180.84	43,944.12		0.00		0.00	20.00	48.00	68.00	12,297.12
Nyatoh' solid timber as:-														
4		100mm high skirting [Master Bedroom]	M	4,137	13.12	54,277.44	298.01	510.26	808.27	10,604.50	87.00	403.78	490.78	6,439.03
5		100mm high skirting [Bedroom 1]	M	1,801	13.12	23,629.12		0.00		0.00	49.00	54.00	103.00	1,351.36
6		100mm high skirting [Study Room]	M	301	13.12	3,949.12		0.00		0.00	8.00	32.00	40.00	524.80
7		100mm high skirting [Living, Dining, Kitchen]	M	5,656	13.12	74,206.72		0.00		0.00	154.00	20.00	174.00	2,282.88
Prepare, knot, sand, stop the timber surfaces and apply with approved fast drying, low odour urethane alkyd wood finish varnishing coat in total three coats with selected "WALNUT" colour:-														
8		100mm high skirting [Master Bedroom]	M	4,137	5.90	24,408.30	298.01	510.26	808.27	4,768.79	87.00	403.78	490.78	2,895.60
9		100mm high skirting [Bedroom 1]	M	1,801	5.90	10,625.90		0.00		0.00	49.00	54.00	103.00	607.70
10		100mm high skirting [Study Room]	M	301	5.90	1,775.90		0.00		0.00	8.00	32.00	40.00	236.00
11		100mm high skirting [Living, Dining, Kitchen]	M	5,656	5.90	33,370.40		0.00		0.00	154.00	20.00	174.00	1,026.60
SUB-TOTAL CARRIED FORWARD (RM)						1,373,672.70				275,589.39				287,528.17

CADANGAN PERINTAH PEMBANGUNAN PERDAGANGAN YANG MENGANDUNGI: 1 BLOK PANGSAPURI SERVIS 45 TINGKAT (287) UNIT, 1 BLOK PANGSAPURI SERVIS 40 TINGKAT (293 UNIT), 1 BLOK PANGSAPURI SERVIS 36 TINGKAT (120 UNIT), LALUAN JEJANTAS PEJALAN KAKI DARI LOT PT 183 KE ARAS 3 PODIUM LOT PT 176, 'RAMP' LALUAN KENDERAAN DARI BASEMEN 3 LOT PT 184 KE BASEMEN 2, 8 TINGKAT PODIUM BESERTA 2 TINGKAT BASEMEN TEMPAT LETAK KERETA DAN MEKANIKAL DI ATAS LOT PT 176, SEKSYEN 67, BANDAR KUALA LUMPUR DI JALAN TUN RAZAK/JALAN DAVIS, WILAYAH PERSEKUTUAN KUALA LUMPUR UNTUK TETUAN CORE PRECIOUS DEVELOPMENT SDN. BHD. (FORMERLY KNOWN AS WCT PRECIOUS DEVELOPMENT SDN. BHD)

- SUPPLY AND INSTALLATION OF TIMBER FLOORING WORKS TO TOWER 1 & 2 SERVICE RESIDENCE

MATERIAL ON SITE

INTERIM VALUATION NO.8

Item	Description	Unit	PKT's Recommendation			
			Qty	Qty	Rate	Amount (RM)
1	<u>Timber Floor Panel</u>	M2				
	Timber Flooring			5,294.00		
	Deduct WD			5,294.00 (3,077.00)		
				2,217.00	145.00	321,465.00
1	<u>Solid Timber Skirting</u>	M				
	10mm x 95mm			3,398.00		
				3,398.00 (1,420.78)		
				1,977.22	9.92	19,614.02
	Total (RM)					341,079.02
	75% Materials On Site					255,809.27



中国交通建设（马来西亚）有限公司
CHINA COMMUNICATIONS CONSTRUCTION COMPANY (M) SDN BHD
(Company No: 1007413-M)

Our Ref. : CCCC/COREPD/NSC(FLR)/2023/0482

Date : 14th February 2023

FLOORINC MARKETING SDN BHD

No.1, Jalan Utama 2/18,
Taman Perindustrian Puchong Utama,
Seksyen 2, 47100 Puchong, Selangor.

Attn: Mr Yee Kok Ching/ Mr Chan Fook Chin

Dear Sir/Madam,

**CORE RESIDENCES@TRX-MAIN BUILDING AND EXTERNAL WORKS
Safety Penalty Charges (Ref. No.: CR/HSE/PENALTY/277)**

We enclosed herewith safety penalty charges ref.no.: CR/HSE/PENALTY/277 dated 14th February 2023 for your further action.

We hereby impose your safety penalty charges as below:

1. Working without Permit To Work (PTW)

We look forward to your cooperation and wish that not happen again.

Thank you.

Yours Faithfully

Xue Dong Yong
Project Manager



SAFETY PENALTY CHARGES

HEALTH, SAFETY
& ENVIRONMENT

PROJECT: CORE RESIDENCE @ TRX

HSE-F004-0

REMARKS :

Supporting Document Attached:

Type of Document / Ref. No.: Attached

Total Charges

RM 300.00

The charges due shall be deduct from your payment.

***Note :** This safety penalty charges with/ without the supporting document attached and will be deducted from your next interim payment certificate. Should you require any clarification, please do so within (7) days from the date of receipt of fax. Failing with the charges shall be considered as final and accepted. Reference Document : Appendix : Safety Penalty*

c.c : CCCC PM
CCCC QS

	SAFETY PENALTY CHARGES	HSE SAFETY & ENVIRONMENT
PROJECT: CORE RESIDENCE @ TRX		CCCC/HSE/SPC/01

8.0	Work system	
8.1	Working without Permit To Work (PTW)	300
8.2	No endorsement by Permit Owner (Main Contractor)	300
8.3	No endorsement by Permit requester (Sub-contractor)	300
8.4	Work beyond permit period	300
8.5	Failed to display permit	200
8.6	No proper lighting during Night Work or access to workplace	500
9.0	Traffic Management	
9.1	Non-Compliance to approved TMP	1,000
10.0	Emergency Response Plan / Emergency Response Team (ERP/ERT)	
10.1	Failed to notify to HSE Manager (CCCC) within 15 minutes after accident/ incident	500
10.2	Dangerous occurrence/ Near Misses	500
11.0	Monthly Report	
11.1	Failed to submit any report within agreed timeline	500


Prepared/ Reviewed By:



Thanaganes Paramasivam
Safety Manager

Date: 25/8/2021

Approved By:



Xue Dong Yong
Project Manager

Date: 25/08/2021